

STRUCTURAL PROGRESS



Project : Citism@rt.Residence, Pattaya

Contractor: JWS

Date issued: 17 August 2007

	Start	Finished	July 2007(26/7/07)		August 2007 (27/8/07)		Lated (Day)
			Target	Completed (%)	Target	Completed (%)	
Structural Work							
Material Approval	1-Mar-07	19-Apr-07	100%	30%	100%	30%	-
Structural Drawing (for cons.)	1-Mar-07	9-Apr-07	100%	90%	100%	90%	-
Excavation	8-Jul-07	12-Jul-07	100%	60%	100%	60%	-
Pile Head Trimming	13-Jul-07	22-Jul-07	100%	40%	100%	40%	-
Footing Work & Pedestals	23-Jul-07	13-Jul-07	100%	56%	100%	56%	-
Column 1 st Floor - 2 nd Floor	24-Aug-07	30-Aug-07	100%	15%	100%	15%	-
Postensioned & Form Work Slab 2 nd	31-Aug-07	7-Sep-07	100%	0%	100%	25%	-
Column 2 nd Floor - 3 rd Floor	29-Aug-07	4-Sep-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 3 rd	5-Sep-07	12-Sep-07	100%	0%	100%	0%	-
Column 3 rd Floor - 4 th Floor	13-Sep-07	19-Sep-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 4 th	20-Sep-07	27-Sep-07	100%	0%	100%	0%	-
Column 4 th Floor - 5 th Floor	28-Sep-07	4-Oct-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 5 th	5-Oct-07	12-Oct-07	100%	0%	100%	0%	-
Column 5 th Floor - 6 th Floor	13-Oct-07	19-Oct-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 6 th	20-Oct-07	27-Oct-07	100%	0%	100%	0%	-
Column 6 th Floor - 7 th Floor	28-Oct-07	3-Nov-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 7 th	4-Nov-07	11-Nov-07	100%	0%	100%	0%	-
Column 7 th Floor - 8 th Floor	12-Nov-07	18-Nov-07	100%	0%	100%	0%	-
Postensioned & Form Work Slab 8 th	19-Nov-07	26-Nov-07	100%	0%	100%	0%	-
Swimming Pool	27-Nov-07	16-Dec-07	100%	0%	100%	0%	-
Ground Slab	17-Dec-07	26-Dec-07	100%	0%	100%	0%	-
Stair Work	22-Sep-07	21-Dec-07	100%	0%	100%	0%	-
Footing							
F3 = 2.76*3.00*0.80	23-Jul-07	13-Aug-07	100%	50%	100%	50%	7
F5 = 3.70*3.70*0.80	23-Jul-07	13-Aug-07	100%	50%	100%	50%	7
F16 = 6.60*6.60*1.30	23-Jul-07	13-Aug-07	100%	50%	100%	50%	7
F20 = 6.60*8.40*1.50	24-Jul-07	14-Aug-07	100%	50%	100%	50%	7